

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CC4/III20000589/KGS3Q2

Date: 19/10/2020

REFERENCE

Handling Insurer: India International Insurance Pte Ltd	Policy No:	MCOM0015
Claimant		
Vehicle No : SJT4883T	Insured Vehicle No :	SHC8474C
Date of Loss: 03/01/2020	Nature of Claim: TP	Claim No: MCT20010034

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SJT4883T		
Make & Model:	TOYOTA COROLLA, 1.6 (A)	Engine No:	3ZZ4935284
Reg. Date:	15/10/2009 (Man. Year: 2009)	Chassis No:	MR053ZEE106155900
Colour:	Metallic Silver	Odometer:	132096 km
Engine Capacity:	1598 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Michelin 8 mm	Rear Left Side:	Michelin 8 mm
Front Right Side:	Michelin 8 mm	Rear Right Side:	Michelin 8 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	807.65	483.10	324.55	40.18
Miscellaneous Items	0.00	0.00	0.00	
Labour	1,000.00	680.00	320.00	32.00
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	1,807.65	1,163.10	644.55	35.66
Approved Total (Overridden) (\$\$)		900.00		
(\$\$)	1,807.65	900.00	907.65	50.21
+ GST 7.00/7.00% (\$\$)	126.54	63.00	63.54	50.21
Nett Amount (\$\$)	1,934.19	963.00	971.19	50.21
+ Car Rental (3.0 x S\$85.00/day + 7.00% GST) (\$\$)		272.85		
Nett Liability (\$\$)		1,235.85		

INSPECTION

Date of Assignment:	08/01/2020	
Date Inspected:	18/02/2020 Inspected At:	Cheng Hoe Motor Pte Ltd (Yishun)
		Blk 1019 #01-374/382, Yishun
		Industrial Park A
		Singapore 768761
Estimated Period of Repair:	3.0 days	

Adjuster: KENNETH KONG**Manager:** Chong Pui Lin

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 28 May 2020)
Parts:	143	TOYOTA COROLLA 1.6 (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SJT4883T)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Buckled / Mtg Cracked	423.60 FL	*423.60 FL
2	1		*FRONT BUMPER INNER TOP RUBBER	Necessary	44.30 FL	*44.30 FL
3	1		*FRT BUMPER LOGO	Necessary	60.13 FL	*60.13 FL
4	1		*FRONT BUMPER RH SIDE RETAINER	Distorted	51.94 FL	*51.94 FL
5	5		*FRONT BUMPER CLIPS	Necessary	17.50 FL	*17.50 FL
6	1		*FRONT BUMPER CENTRE LOWER GRILLE	Not Necessary	93.03 FL	*- FL
7	1		*FRONT BUMPER REINFORCEMENT	Not Necessary	339.70 FL	*- FL
8	1		*FRONT BUMPER PLATE	Dented	35.00 FS	*35.00 FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	1,065.20	632.47
- List Item Discount on L Items 25.00/25.00% (\$\$)	257.55	149.37
Total Parts (\$\$)	807.65	483.10

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	REMOVE & REFIX FRT BUMPER & ATTACHMENTS ,LOWER SKIRT ,HEADLAMP ,KNOCKING & REPAIR FRT PANEL & REALIGN THE SAME	New	400.00	280.00
2	PUTTY & RESPRAY FRT BUMPER ,LOWER SKIRT ,REINFORCEMENT ,BONNET & ALL AFFECTED AREAS	New	600.00	400.00
Gross Labour Cost (\$\$)			1,000.00	680.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >