

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG20007310/AVF3E2

Date: 12/11/2020

REFERENCE

Insured/Claimant:	POON KOK WAH	Policy No:	2070036973	
Date of Loss:	14/07/2020	Nature of Claim:	OD	Claim No: 8204760292SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMN3284A		
Make & Model:	AUDI A3 SPORTBACK, 999cc TFSI S TRONIC (LED) (A)	Engine No:	CHZB23435
Reg. Date:	31/07/2019 (Man. Year: 2019)	Chassis No:	WAUZZZ8V6KA079444
Colour:	Grey	Odometer:	8911 km
Engine Capacity:	999 cc		
Market Value/New Car Price:	S\$95,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Bridgestone 6 mm	Rear Left Side:	Bridgestone 6 mm
Front Right Side:	Bridgestone 6 mm	Rear Right Side:	Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	12,167.00	7,331.28	4,835.72	39.74
Miscellaneous Items	0.00	0.00	0.00	
Labour	6,272.00	2,822.00	3,450.00	55.01
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	18,439.00	10,153.28	8,285.72	44.94
- Excess (S\$)	3,000.00	3,000.00	0.00	0.00
(S\$)	15,439.00	7,153.28	8,285.72	53.67
+ GST 7.00/7.00% (S\$)	1,080.73	500.73	580.00	53.67
Nett Amount (S\$)	16,519.73	7,654.01	8,865.72	53.67

INSPECTION

Date of Assignment:	15/07/2020	
Date Inspected:	15/07/2020	Inspected At:
		Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699

Estimated Period of Repair: 4.0 days

Adjuster: ADRIAN LING**Manager:** VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMOER	Torn	1,842.00 FS	*1,473.60 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	185.00 FS	*- FS
3	1		*FRONT BUMPER GUIDE SECTION-RH	Damaged	38.00 FS	*30.16 FS
4	1		*FRONT BUMPER GRILLE-CENTRE	Not Necessary	159.00 FS	*- FS
5	1		*FRONT BUMPER CLOSING ELEMENT-LOWER CENTRE	Not Necessary	293.00 FS	*- FS
6	1		*FRONT BUMPER CLOSING ELEMENT-RH	Not Necessary	293.00 FS	*- FS
7	1		*FRONT BUMPER AIR GUIDE GRILLE-RH	Not Necessary	186.00 FS	*- FS
8	1		*SIGNAL HORN RETAINER-RH LOW TINE	Not Necessary	197.00 FS	*- FS
9	1		*FRONT FENDER-RH	Dented	841.00 FS	*672.80 FS
10	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	71.00 FS	*- FS
11	1		*FRONT FENDER BRACKET-RH	Not Necessary	27.00 FS	*- FS
12	1		*FRONT FENDER BRACKET-RH	Not Necessary	47.00 FS	*- FS
13	1		*FRONT FENDER BRACE	Bent	95.00 FS	*75.68 FS
14	1		*FRONT FENDER CLOSING ELEMENT-RH	Not Necessary	61.00 FS	*- FS
15	1		*WHEEL HOUSING LINER-RH	Deformed	167.00 FS	*133.20 FS
16	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	57.00 FS	*- FS
17	1		*LED HEADLIGHT-RH	Cracked	5,455.00 FS	*4,364.00 FS
18	1		*LIFT CYLINDER-RH	Not Necessary	141.00 FS	*- FS
19	1		*EXTERIOR MIRROR MOUNTING-RH	Not Necessary	1,013.00 FS	*- FS
20	1		*FRONT ALUMINIUM RIM-RH	Cut	699.00 FS	*558.80 FS
21	1		*SUNDRIES	Necessary	300.00 FS	*23.04 FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) **12,167.00** **7,331.28**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO DISMANTLE AND REINSTALL RHS FRONT DOOR PANEL TRIM. TO REMOVE AND RENEW RHS WING MIRROR ASSY.	New	350.00	-
2	TO REMOVE AND TRANSFER RHS HEADLIGHT CONTROL UNIT AND POWER MODULE.	New	350.00	250.00
3	TO DISMANTLE AND RENEW FRONT BUMPER AND RHS FRONT FENDER.RE-ORGANISE CRASH MANAGEMENT COMPONENTS.REINSTALL ALL PARTS REMOVED.	New	2,100.00	1,000.00
4	TO RESPRAY FRONT BUMPER, RHS FRONT FENDER,RHS FRONT DOOR AND RHS WING MIRROR COVER.	New	3,000.00	1,100.00
5	TO RENEW RHS FRONT RIM AND CARRY OUT WHEEL ALIGNMENT.	New	280.00	280.00
6	TO CARRY OUT DIAGNOSTIC CHECK.	New	192.00	192.00
Gross Labour Cost (\$\$)			6,272.00	2,822.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >