

LKK Auto Consultants Pte Ltd

(Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG20008429/AQF3E2

Date: 11/09/2020

REFERENCE

Insured/Claimant: PHUA CHENG MIEN(PAN ZHENGMIAN)

Policy No: 2070026602

Date of Loss: 13/08/2020

Nature of Claim: OD

Claim No: 7014987633SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SMS2762S**

Make & Model: AUDI Q3, 1.4 TFSI (A)

Engine No: CZD888513

Reg. Date: 19/02/2020 (Man. Year: 2019)

Chassis No: WAUZZZF38L1048800

Colour: Black

Odometer: 6523 km

Engine Capacity: 1395 cc

Market Value/New Car Price: S\$145,000.00

Sum Insured (\$\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable):

Yes

Footbrake (Serviceable):

Yes

Handbrake (Serviceable): Yes Engine Modification:

No

Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size: 235/50 R19

Rear Tyre Size: 235/50 R19

Front Left Side: Bridgestone 6 mm

Rear Left Side: Bridgestone 6 mm

Front Right Side: Bridgestone 6 mm

Rear Right Side: Bridgestone 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	12,914.00	2,331.00	10,583.00	81.95
Miscellaneous Items	0.00	0.00	0.00	
Labour	8,152.00	3,252.00	4,900.00	60.11
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	21,066.00	5,583.00	15,483.00	73.50
- Excess (\$\$)	400.00	400.00	0.00	0.00
(\$\$)	20,666.00	5,183.00	15,483.00	74.92
+ GST 7.00/7.00% (\$\$)	1,446.62	362.81	1,083.81	74.92
Nett Amount (\$\$)	22,112.62	5,545.81	16,566.81	74.92

INSPECTION

Date of Assignment: 14/08/2020

Date Inspected: 14/08/2020 Inspected At:

Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair: 4.0 days

Adjuster: ADRIAN LING

Manager: SHIAU CHAN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

(REPAIR COST NOT CONCLUDE)

(EXCLUDE CHECK ITEMS S\$380.00 NETT)

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Repair	2,615.00 FS	*- FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	410.00 FS	*- FS
3	1		*FRONT BUMPER FRONT SPOILER	Not Necessary	754.00 FS	*- FS
4	1		*FRONT BUMPER AIR GUIDE GRILLE - LH	Not Necessary	151.00 FS	*- FS
5	1		*AIR GUIDE GRILLE TRIM - RH	Not Necessary	162.00 FS	*- FS
6	1		*FRONT BUMPER CLOSING ELEMENT - RH	Not Necessary	58.00 FS	*- FS
7	1		*FRONT BUMPER GUIDE SECTION - RH	Not Necessary	38.00 FS	*- FS
8	1		*FRONT FENDER - RH	Dented	1,271.00 FS	*1,271.00 FS
9	1		*FRONT FENDER ATTACHMENT PARTS	*Check	62.00 FS	*- FS
10	1		*FRONT FENDER BRACE - RH	*Check	87.00 FS	*- FS
11	1		*FRONT FENDER BRACKET - RH	*Check	31.00 FS	*- FS
12	1		*FRONT WHEEL HOUSING LINER - RH	Not Necessary	237.00 FS	*- FS
13	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	100.00 FS	*- FS
14	1		*WHEEL HOUSING LINER COVER - RH	Not Necessary	16.00 FS	*- FS
15	1		*WHEEL HOUSING LINER CLOSING ELEMENT - RH	Not Necessary	19.00 FS	*- FS
16	1		*HEADLIGHT MOUNTING - RH	Not Necessary	117.00 FS	*- FS
17	1		*LED HEADLIGHT - RH	Not Necessary	5,526.00 FS	*- FS
18	2		*FRONT WHEEL COVER LH/RH	Necessary	1,060.00 FS	*1,060.00 FS
19	1		*FRONT RIM - RH (NPA)	*Check	0.00 FS	*- FS
20	1		*SUNDRIES	*Check	200.00 FS	*- FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) **12,914.00** **2,331.00**

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<u>Labour Items</u>				
1	TO REMOVE AND TRANSFER/REINSTALL FRONT BUMPER WIRE HARNESS FOR FRONT PARKING AID SYSTEM.	New	280.00	280.00
2	TO REMOVE AND TRANSFER RHS HEADLIGHT CONTROL UNIT AND POWER MODULE.	New	400.00	0.00
3	TO DISMANTLE AND RENEW FRONT BUMPER, RHS FRONT FENDER AND RHS HEADLIGHT. RE-ORGANISE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED.	New	4,000.00	1,000.00
4	TO RESPRAY FRONT BUMPER, RHS FRONT FENDER AND BOTH FRONT WHEEL ARCH TRIMS.	New	3,000.00	1,500.00
5	TO RENEW RHS FRONT RIM AND CARRY OUT WHEEL ALIGNMENT.	New	280.00	280.00
6	TO CARRY OUT DIAGNOSTIC CHECK.	New	192.00	192.00
Gross Labour Cost (S\$)			8,152.00	3,252.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >