

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG21002175/EVD3E2

Date: 09/03/2021

REFERENCE

Insured/Claimant:	WONG YEAN YEAN	Policy No:	1800120616		
Date of Loss:	31/01/2021	Nature of Claim:	OD	Claim No:	3595913774SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SMF529G	Engine No:	G4FGJH710287
Make & Model:	KIA CERATO, 1.6 (A)	Chassis No:	KNAF3416MK5019146
Reg. Date:	26/10/2018 (Man. Year: 2018)	Odometer:	33661 km
Colour:	Blue		
Engine Capacity:	1591 cc		
Market Value/New Car Price:	S\$70,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	205/55 R16	Rear Tyre Size:	205/55 R16
Front Left Side:	Kumho 5 mm	Rear Left Side:	Kumho 5 mm
Front Right Side:	Kumho 5 mm	Rear Right Side:	Kumho 5 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,193.00	1,425.60	1,767.40	55.35
Miscellaneous Items	0.00	0.00	0.00	
Labour	5,295.00	3,120.00	2,175.00	41.08
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	8,488.00	4,545.60	3,942.40	46.45
- Excess (S\$)	300.00	300.00	0.00	0.00
(S\$)	8,188.00	4,245.60	3,942.40	48.15
+ GST 7.00/7.00% (S\$)	573.16	297.19	275.97	48.15
Nett Amount (S\$)	8,761.16	4,542.79	4,218.37	48.15

INSPECTION

Date of Assignment:	16/02/2021		
Date Inspected:	16/02/2021	Inspected At:	Cycle & Carriage KIA Pte Ltd (Pandan Gardens) 209 Pandan Gardens Singapore 609339
Estimated Period of Repair:	6.0 days		

Adjuster: CHEN TSUE YEE

Manager: VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*SUNDRIES	Necessary	20.00 FS	*20.00 FS
2	1		*PANEL-FENDER, LH	Dented	430.00 F	*430.00 FL
3	1		*GUARD ASSY-FRONT WHEEL, LH	Not Necessary	95.00 F	*- FL
4	1		*MIRROR ASSY-OUTSIDE RR VIEW, LH	Not Necessary	559.00 F	*- FL
5	1		*PANEL ASSY-FRONT DOOR, LH	Dented	1,277.00 F	*1,277.00 FL
6	1		*HINGE ASSY-FRT DOOR UPP, LH	Not Necessary	30.00 F	*- FL
7	1		*HINGE ASSY-FRT DOOR LWR LH	Not Necessary	27.00 F	*- FL
8	1		*BLACK TAPE-FR DR RR, LH	Necessary	13.00 F	*13.00 FL
9	1		*MOULDING ASSY-FRT DR FRAME, LH	Necessary	37.00 F	*37.00 FL
10	1		*W/STRIP ASSY-FR DR BELT O/S LH	Not Necessary	64.00 F	*- FL
11	1		*PANEL ASSY-FRONT DR MODULE, LH	Not Necessary	241.00 F	*- FL
12	1		*LATCH ASSY-FRONT DOOR, LH	Not Necessary	400.00 F	*- FL

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	3,193.00	1,777.00
- List Item Discount on L Items 0.00/20.00% (\$\$)	0.00	351.40
Total Parts (\$\$)	3,193.00	1,425.60

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	RENEW LHF FENDER, LHF DOOR & LH WINGMIRROR. REPAIR LHF DOOR PILLAR, FRT BUMPER & LHR DOOR	New	2,000.00	800.00
2	RESPRAY LHF FENDER, LHF DOOR, LHR DOOR, LHF DOOR PILLAR, FRT BUMPER & LH WINGMIRROR	New	1,925.00	1,050.00
3	SUPPLY LHF SPORT RIM - S8004	New	380.00	380.00
4	RENEW LHF SPORT RIM / TRANSFER TYRE & WHEEL BALANCE	New	30.00	30.00
5	CHECK WIRING ELECTRICAL SYSTEM	New	30.00	30.00
6	TO CARRY OUT DIAGNOSTIC CHECK USING HI-SCAN PRO TEST USING HI-SCAN PRO TEST	New	120.00	120.00
7	TO CONDUCT COMPUTERIZE FULL WHEEL ALIGNMENT	New	120.00	120.00
8	APPLY ANTI CORROSION ON AFFECTED AREAS	New	80.00	0.00
9	SUPPLY BODY PNL SEALANT	New	60.00	40.00
10	REPAIR LH ROCKER PANEL (Supplementary)	New	200.00	200.00
11	SPRAY PAINT LH ROCKER PANEL (Supplementary)	New	350.00	350.00
Gross Labour Cost (\$\$)			5,295.00	3,120.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >