

**LKK Auto Consultants Pte Ltd** (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

**VEHICLE DAMAGE INSPECTION REPORT**

AIG Asia Pacific Insurance Pte. Ltd.  
AIG Building, 78 Shenton Way #07-16  
Singapore 079120

**Our File No:** CC3/AIG21007060/GQC2**Date:** 12/11/2021**REFERENCE**

Insured/Claimant: SIVALINGAM BHAVANI MRS. BHAVANI KATZMANN

Policy No: 2100477186

Date of Loss: 18/06/2021

Nature of Claim: OD

Claim No: 0156567918SG

**DESCRIPTION & IDENTIFICATION OF VEHICLE**Reg No: **SLE6126M**

Make &amp; Model: AUDI A3 SPORTBACK, 1.4 TFSI (A)

Engine No: CZC563903

Reg. Date: 27/07/2016 (Man. Year: 2016)

Chassis No: WAUZZZ8V5GA168199

Colour: Silver

Odometer: 33320 km

Engine Capacity: 1395 cc

Market Value/New Car Price: S\$66,000.00

Sum Insured (S\$): **Market Value/New Car Price****CONDITION OF VEHICLE AT THE TIME OF SURVEY**

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes  
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

**CONDITION OF TYRES**

Front Tyre Size: 205/55R16

Rear Tyre Size: 205/55R16

Front Left Side: Pirelli 6 mm

Rear Left Side: Pirelli 6 mm

Front Right Side: Pirelli 6 mm

Rear Right Side: Pirelli 6 mm

*The above values represent the remaining tyre treads depth*

<b>COST OF CLAIMS</b>	<b>Repairer's</b>	<b>Adjuster's</b>	<b>Difference</b>	<b>Diff %</b>
Parts	7,261.00	4,602.80	2,658.20	36.61
Miscellaneous Items	0.00	0.00	0.00	
Labour	5,002.00	2,642.00	2,360.00	47.18
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
<b>Calculated Gross Total (S\$)</b>	<b>12,263.00</b>	<b>7,244.80</b>	<b>5,018.20</b>	<b>40.92</b>
<b>- Excess (S\$)</b>	600.00	600.00	0.00	0.00
<b>(S\$)</b>	11,663.00	6,644.80	5,018.20	43.03
<b>+ GST 7.00/7.00% (S\$)</b>	816.41	465.14	351.27	43.03
<b>Nett Amount (S\$)</b>	<b>12,479.41</b>	<b>7,109.94</b>	<b>5,369.47</b>	<b>43.03</b>

**INSPECTION**

Date of Assignment: 25/06/2021

Date Inspected: 25/06/2021 Inspected At:

Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair: 4.0 days

**Adjuster:** XING GUO QIANG**Manager:** SHIAU CHAN

*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

## REPAIR DETAILS

### Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Cut	2,016.00 FS	*1,612.80 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	187.00 FS	*- FS
3	2		*FRONT BUMPER CLOSING ELEMENT LOWER CENTRE	Not Necessary	156.00 FS	*- FS
4	1		*FRONT BUMPER GUIDE SECTION RH	Necessary	63.00 FS	*50.32 FS
5	1		*FRONT BUMPER AIR GUIDE GRILLE RH	Not Necessary	109.00 FS	*- FS
6	1		*FRONT FENDER RH	Buckled	851.00 FS	*680.40 FS
7	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	72.00 FS	*- FS
8	1		*FRONT FENDER BRACKET RH	Not Necessary	48.00 FS	*- FS
9	1		*FRONT FENDER CLOSING ELEMENT RH	Bent	62.00 FS	*48.88 FS
10	1		*FRONT FENDER BRACE RH	Bent	96.00 FS	*76.48 FS
11	8		*FRONT FENDER POP RIVET	Necessary	27.00 FS	*21.12 FS
12	1		*FRONT WHEEL HOUSING LINER RH	Not Necessary	169.00 FS	*- FS
13	1		*FRONT WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	89.00 FS	*- FS
14	1		*HEADLIGHT RH	Cut	2,641.00 FS	*2,112.80 FS
15	1		*LIFT CYLINDER FOR HEADLIGHT WASHER SYSTEM	Not Necessary	193.00 FS	*- FS
16	1		*HOSE FOR HEADLIGHT WASHER SYSTEM	Not Necessary	182.00 FS	*- FS
17	1		*SUNDRIES	Not Necessary	300.00 FS	*- FS

F=Franchise part. S=SpcNett.

**Total Parts (S\$)**      **7,261.00**      **4,602.80**

Report was unsubmitted during this print-out.

## Recommended Miscellaneous Items

There are no new miscellaneous items selected.

## Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
<b>Labour Items</b>				
1	TO REMOVE,CHECK AND TRANSFER FRONT WIRE HARNESS FOR HEADLIGHTS,HORNS,OUTSIDE TEMPERATURE SENSOR AND HEADLIGHT WASHER ASSY	New	360.00	0.00
2	TO REMOVE AND TRANSFER RHS HEADLIGHTS CONTROL UNIT AND POWER MODULE	New	350.00	350.00
3	DISMANTLE AND RENEW FRONT BUMPER,RHS FRONT FENDER AND RHS HEADLIGHT.RE-ORGANISE CRASH MANAGEMENT COMPONENTS.REINSTALL ALL PARTS REMOVED	New	2,100.00	1,000.00
4	TO RESPRAY FRONT BUMPER AND RHS FRONT FENDER	New	2,000.00	1,100.00
5	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
<b>Gross Labour Cost (\$\$)</b>			<b>5,002.00</b>	<b>2,642.00</b>

Report was unsubmitted during this print-out.

< END OF ESTIMATES >