

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.
AIG Building, 78 Shenton Way, #09-16
Singapore 079120

Our File No: CC3/AIG21008103/GVCE2

Date: 19/11/2021

REFERENCE

Insured/Claimant:	TADOKORO DAI	Policy No:	7210063244		
Date of Loss:	27/07/2021	Nature of Claim:	OD	Claim No:	5783138012SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SNA5120H		
Make & Model:	AUDI Q3 SPORTBACK, 1.4 TFSI S TRONIC (17) (A)	Engine No:	CZDC38056
Reg. Date:	25/06/2021 (Man. Year: 2021)	Chassis No:	WAUZZZF37M1107305
Colour:	Grey	Odometer:	1110 km
Engine Capacity:	1395 cc		
Market Value/New Car Price:	S\$175,000.00		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	215/65 R17	Rear Tyre Size:	215/65 R17
Front Left Side:	Falken 9 mm	Rear Left Side:	Falken 9 mm
Front Right Side:	Falken 9 mm	Rear Right Side:	Falken 9 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	13,195.00	3,564.40	9,630.60	72.99
Miscellaneous Items	0.00	0.00	0.00	
Labour	7,752.00	3,322.00	4,430.00	57.15
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	20,947.00	6,886.40	14,060.60	67.12
- Excess (S\$)	800.00	800.00	0.00	0.00
(S\$)	20,147.00	6,086.40	14,060.60	69.79
+ GST 7.00/7.00% (S\$)	1,410.29	426.05	984.24	69.79
Nett Amount (S\$)	21,557.29	6,512.45	15,044.84	69.79

INSPECTION

Date of Assignment:	01/08/2021		
Date Inspected:	30/07/2021	Inspected At:	Premium Automobiles Pte Ltd (UBI) 55 Ubi Road 1 Singapore 408699
Estimated Period of Repair:	4.0 days		

Adjuster: XING GUO QIANG

Manager: VERON CHEN

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Cut	1,335.00 FS	*1,068.00 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	414.00 FS	*- FS
3	1		*FRONT BUMPER UPPER CLOSING ELEMENT - RH	Not Necessary	59.00 FS	*- FS
4	1		*FRONT BUMPER LOWER CLOSING ELEMENT	Not Necessary	190.00 FS	*- FS
5	1		*FRONT BUMPER SPOILER	Cut	763.00 FS	*610.00 FS
6	1		*FRONT BUMPER AIR GUIDE GRILLE - RH	Not Necessary	153.00 FS	*- FS
7	1		*FRONT BUMPER TRIM - RH	Not Necessary	164.00 FS	*- FS
8	1		*FRONT PARKING SENSOR SUPPORT - RH	Not Necessary	25.00 FS	*- FS
9	1		*FRONT BUMPER GUIDE SECTION - RH	Not Necessary	39.00 FS	*- FS
10	1		*FRONT FENDER - RH	Buckled	1,286.00 FS	*1,028.80 FS
11	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	63.00 FS	*- FS
12	1		*FRONT FENDER BRACE - RH	Not Necessary	88.00 FS	*- FS
13	1		*FRONT FENDER BRACKET - RH	Not Necessary	32.00 FS	*- FS
14	1		*FRONT WHEEL HOUSING LINER (NPA)	Not Necessary	0.00 FS	*- FS
15	1		*FRONT WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	101.00 FS	*- FS
16	1		*HEADLIGHT - RH	Not Necessary	5,589.00 FS	*- FS
17	1		*HEADLIGHT LIFT CYLINDER - RH	Not Necessary	210.00 FS	*- FS
18	2		*FRONT WHEEL ARCH COVER LH / RH	Necessary	1,072.00 FS	*857.60 FS
19	1		*FRONT ALUMINIUM RIM - RH	Not Necessary	1,262.00 FS	*- FS
20	1		*SUNDRIES	Not Necessary	350.00 FS	*- FS

F=Franchise part. S=SpcNett.

Total Parts (\$\$) 13,195.00 3,564.40

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE, CHECK AND REINSTALL FRONT WIRE HARNESS FOR HEADLIGHTS, HORNS, OUTSIDE TEMPERATURE SENSOR, HEADLIGHT WASHER ASSY AND FRONT PARKING AID	New	480.00	480.00
2	TO REMOVE AND TRANSFER RHS HEADLIGHTS CONTROL UNIT AND POWER MODULE	New	400.00	0.00
3	TO DISMANTLE AND RENEW FRONT BUMPER, RHS FRONT FENDER AND RHS HEADLIGHT. RE-ORGANIZE CRASH MANAGEMENT COMPONENTS. REINSTALL ALL PARTS REMOVED	New	2,400.00	1,000.00
4	TO RESPRAY FRONT BUMPER, FRONT BUMPER LOWER SPOILER, RHS FRONT FENDER AND BOTH FRONT WHEEL ARCH TRIMS	New	4,000.00	1,650.00
5	TO RENEW RHS FRONT RIM AND CARRY OUT WHEEL ALIGNMENT	New	280.00	0.00
6	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
Gross Labour Cost (\$\$)			7,752.00	3,322.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >