

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CS/CTI22001007/DVY3M4**Date:** 19/07/2022**REFERENCE**

Handling Insurer:	China Taiping Insurance (Singapore) Pte. Ltd.	Policy No:	DMCVSNW00144542103		
Claimant Vehicle No :	SJE8420Z	Insured Vehicle No :	GBE5052S		
Date of Loss:	26/01/2022	Nature of Claim:	TP	Claim No:	SNM22D200696/C02/THAMYL

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SJE8420Z		
Make & Model:	LEXUS IS, 250 (A)	Engine No:	4GR0367593
Reg. Date:	28/09/2007 (Man. Year: 2007)	Chassis No:	JTHBK262305047869
Colour:	Grey	Odometer:	193452 km
Engine Capacity:	2500 cc		
Market Value/New Car Price:	N/A		
Sum Insured (\$\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	225/45 R17	Rear Tyre Size:	225/45 R17
Front Left Side:	Goodyear 5 mm	Rear Left Side:	Goodyear 5 mm
Front Right Side:	Goodyear 5 mm	Rear Right Side:	Goodyear 5 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	22,833.73	4,890.42	17,943.31	78.58
Miscellaneous Items	0.00	0.00	0.00	
Labour	6,740.00	1,360.00	5,380.00	79.82
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (\$\$)	29,573.73	6,250.42	23,323.31	78.86
Approved Total (Overridden) (\$\$)		5,000.00		
(\$\$)	29,573.73	5,000.00	24,573.73	83.09
+ GST 7.00/7.00% (\$\$)	2,070.16	350.00	1,720.16	83.09
Nett Amount (\$\$)	31,643.89	5,350.00	26,293.89	83.09

INSPECTION

Date of Assignment:	15/02/2022		
Date Inspected:	28/01/2022 Inspected At:	JWG International Pte Ltd (HQ) Blk 10, Ang Mo Kio Ind Park 2A,, #03-08 AMK AutoPoint Singapore 568047	
Estimated Period of Repair:	3.0 days		

Adjuster: BRYAN TANI**Manager:** VERON CHEN*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Reference

Part Source:	MRM-SG	Version: 1.0 (Last Synchronised: 19 Jul 2022)
Parts:	143	LEXUS IS 250 (A) (Catalogue:Merimen Singapore 1.0)
Labour:	Repairer's	(Price-denominated Standard List)
Print Code:	(Unsubmitted, no print-code for SJE8420Z)	
Validity:	These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info:	Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*HEAD LAMP RH	Broken	4,298.51 FL	*2,441.00 FL
2	1		*HEAD LAMP LOWER BRACKET RH	Not Necessary	348.90 FL	*- FL
3	1		*FRONT BUMPER	Dented	2,189.41 FL	*881.90 FL
4	1		*FRONT BUMPER SIDE RETAINER LH / RH	Serviceable	318.20 FL	*- FL
5	1		*FRONT BUMPER HEAD LAMP NOZZLE CAP RH	Dislodged	189.10 FL	*97.00 FL
6	1		*FRONT BUMPER FOG LAMP RH	Mounting Cracked	498.90 FL	*248.80 FL
7	1		*FRONT BUMPER FOG LAMP GARNISH RH	Not fitted	381.00 FL	*- FL
8	1		*FRONT DOOR RH	Not Necessary	1,759.28 FL	*- FL
9	1		*FRONT DOOR BLACK PLASTIC GARNISH RH	Not Necessary	205.25 FL	*- FL
10	1		*FRONT DOOR LOCK RH	Not Necessary	622.49 FL	*- FL
11	1		*FRONT DOOR WINDOW MOULDING RH	Not Necessary	378.39 FL	*- FL
12	1		*FRONT DOOR WEATHER STRIP OUTER RH	Not Necessary	375.59 FL	*- FL
13	1		*FRONT WHEEL BEARING RH	Not Necessary	356.76 FL	*- FL
14	1		*FRONT WHEEL BEARING HUB RH	Not Necessary	456.00 FL	*- FL
15	1		*FRONT ABSORBER RH	Not Necessary	753.80 FL	*- FL
16	1		*FRONT KNUCKLE ARM RH	Not Necessary	1,092.41 FL	*- FL
17	1		*FRONT LOWER ARM RH	Not Necessary	678.10 FL	*- FL
18	1		*FRONT STABILIZER LINK RH	Not Necessary	298.80 FL	*- FL
19	1		*FRONT STABILIZER BAR	Not Necessary	495.00 FL	*- FL
20	1		*FRONT TIE ROD LH	Not Necessary	329.80 FL	*- FL
21	1		*FRONT TIE ROD END RH	Not Necessary	378.20 FL	*- FL
22	1		*FRONT FENDER RH	Dented	1,892.40 FL	*931.60 FL
23	1		*FRONT FENDER INNER PANEL RH	Not Necessary	2,011.42 FL	*- FL
24	1		*FRONT FENDER INNER SHIELD RH	Torn	485.10 FL	*243.61 FL
25	1		*FRONT FENDER LAMP RH	Not Necessary	398.00 FL	*- FL
26	1		*FRONT FENDER RH TOP GARNISH	Mounting Cracked / Cut	155.00 FL	*155.00 FL
27	1		*FRONT BUMPER RH NOZZLE	Broken	525.00 FL	*396.00 FL
28	1		*FRONT DOOR INNER TRIM CLIPS	Not Necessary	90.00 FS	*- FS
29	1		*SIDE SKIRT CLIPS	Not Necessary	80.00 FS	*- FS
30	1		*FRONT FENDER INNER SHIELD CLIPS	Necessary	50.00 FS	*15.00 FS
31	1		*ROCKER PANEL SEALANT	Not Necessary	80.00 FS	*- FS
32	1		*FRONT BUMPER CLIPS	Necessary	50.00 FS	*20.00 FS
33	1		*1PC SPORT RIM	Not Necessary	2,000.00 FS	*- FS
34	1		*1PC TYRE	Not Necessary	800.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	25,020.81	5,429.91
- List Item Discount on L Items 10.00/10.00% (\$\$)	2,187.08	539.49
Total Parts (\$\$)	22,833.73	4,890.42

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO REMOVE ALL INTERIOR UPHOLSTERLY ITEMS TO FACILITATE REPAIRS	New	300.00	0.00
2	TO REMOVE & PANEL BEAT ALL DAMAGED ABOVE PARTS & PANELS	New	2,400.00	600.00
3	TO RESPRAY NEW PAINTWORK FOR ALL DAMAGED AREAS	New	2,400.00	500.00
4	TO TUFF COAT DAMAGED AREAS	New	200.00	40.00
5	TO CONDUCT WHEEL ALIGNMENT TEST	New	120.00	0.00
6	TO RNR FRONT UNDERCARRIAGE TO FACILITATE REPAIRS	New	400.00	0.00
7	TO RNR FRONT DOOR MECHANISM TO FACILITATE REPAIRS	New	150.00	0.00
8	TO RNR REAR DOOR MECHANISM TO FACILITATE REPAIRS	New	150.00	0.00
9	TO RNR FRONT BUMPER SENSOR TO FACILITATE REPAIRS	New	120.00	40.00
10	TO CHECK & RE-FIX ALL ELECTRICAL WIRINGS	New	200.00	30.00
11	TO COMPUTERIZE DIAGNOSE FAULT CODES & CONTROL UNITS. RESET ALL MEMORIES TO FACTORY DEFAULT SETTINGS	New	300.00	150.00
Gross Labour Cost (S\$)			6,740.00	1,360.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >