

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT

Our File No: CS/CTI22002045/TTY3E2

Date: 26/05/2022

REFERENCE

Handling Insurer: China Taiping Insurance (Singapore) Pte. Ltd. Policy No: DMCVSNW00089792100
Claimant Vehicle No: SML1963Y Insured Vehicle No: GBK4689E
Date of Loss: 02/03/2022 Nature of Claim: TP Claim No: SNM22D201512/C02/LEEPG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No: **SML1963Y**
Make & Model: SEAT ARONA, 999cc FR 1.0 TSI 116 7AT (A) Engine No: DKJ105947
Reg. Date: 08/02/2021 (Man. Year: 2020) Chassis No: VSSZZKJZMR065595
Colour: Red Odometer: 16969 km
Engine Capacity: 999 cc
Market Value/New Car Price: N/A
Sum Insured (S\$): **Market Value/New Car Price**

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes
Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition: Yes

CONDITION OF TYRES

Front Tyre Size: 205/55 R17 Rear Tyre Size: 205/55 R17
Front Left Side: Hankook 6 mm Rear Left Side: Hankook 6 mm
Front Right Side: Hankook 6 mm Rear Right Side: Hankook 6 mm

The above values represent the remaining tyre treads depth

| COST OF CLAIMS | Repairer's | Adjuster's | Difference | Diff % |
|-------------------------------|-------------------|-------------------|-------------------|---------------|
| Parts | 13,345.00 | 8,650.00 | 4,695.00 | 35.18 |
| Miscellaneous Items | 0.00 | 0.00 | 0.00 | |
| Labour | 5,840.00 | 4,590.00 | 1,250.00 | 21.40 |
| Paintwork Labour | 0.00 | 0.00 | 0.00 | |
| Towing | 0.00 | 0.00 | 0.00 | |
| Gross Total (S\$) | 19,185.00 | 13,240.00 | 5,945.00 | 30.99 |
| + GST 7.00/7.00% (S\$) | 1,342.95 | 926.80 | 416.15 | 30.99 |
| Nett Amount (S\$) | 20,527.95 | 14,166.80 | 6,361.15 | 30.99 |

INSPECTION

Date of Assignment: 04/03/2022
Date Inspected: 07/03/2022 Inspected At: Vertex Euro Motors Pte Ltd (HQ)
3 UBI ROAD 4
Singapore 408608
Estimated Period of Repair: 7.0 days

Adjuster: MOHD TAUFIKH BIN HAMID

Manager: DENISE TAY KWEE CHENG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference

Part Source: MRM-SG Version: 1.0 (Last Synchronised: 26 May 2022)

Parts: 144 SEAT ARONA 999cc FR 1.0 TSI 116 7AT (A) (Catalogue:Merimen Singapore 1.0)

Labour: Repairer's (Price-denominated Standard List)

Print Code: (Unsubmitted, no print-code for SML1963Y)

Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page

Further Info: Items/values not in reference catalogue are prefixed with an asterisk *.

Recommended Parts

| No. | Qty | Part No. | Particulars | Condition | Repairer's | Amount |
|-----|-----|----------|---------------------------------------|---------------|------------|-------------|
| 1 | 1 | | *BUMPER REINF RR | Bent | 620.00 F | *620.00 F |
| 2 | 1 | | *BUMPER SPONGE RR CTR | Cracked | 100.00 F | *100.00 F |
| 3 | 1 | | *BUMPER BKR RR LH INN | Not Necessary | 60.00 F | *- F |
| 4 | 1 | | *BUMPER BKT RR RH INN | Not Necessary | 60.00 F | *- F |
| 5 | 1 | | *BUMPER BKT RR LH OTR | Not Necessary | 80.00 F | *- F |
| 6 | 1 | | *BUMPER BKT RR RH OTR | Not Necessary | 80.00 F | *- F |
| 7 | 1 | | *STRIP-BUMPER RR LH | Necessary | 150.00 F | *150.00 F |
| 8 | 1 | | *STRIP -BUMPER RR RH | Necessary | 150.00 F | *150.00 F |
| 9 | 1 | | *SENSOR BKT NO.6 | Necessary | 60.00 F | *60.00 F |
| 10 | 1 | | *SENSOR BKT NO.5 | Necessary | 60.00 F | *60.00 F |
| 11 | 1 | | *SENSOR BKT NO.4 | Necessary | 60.00 F | *60.00 F |
| 12 | 1 | | *SENSOR BKT NO.3 | Necessary | 60.00 F | *60.00 F |
| 13 | 1 | | *SENSOR BKT NO.2 | Necessary | 60.00 F | *60.00 F |
| 14 | 1 | | *SENSOR BKT RR LH OTR | Necessary | 60.00 F | *60.00 F |
| 15 | 6 | | *O-RING-P/SENSOR | Necessary | 30.00 F | *30.00 F |
| 16 | 1 | | *BUMPER RR | Deformed | 1,400.00 F | *1,400.00 F |
| 17 | 1 | | *B/REFLECTOR LH | Not Necessary | 50.00 F | *- F |
| 18 | 1 | | *B/REFLECTOR RH | Not Necessary | 50.00 F | *- F |
| 19 | 1 | | *BUMPER SPOILER RR | Deformed | 650.00 F | *650.00 F |
| 20 | 1 | | *BUMPER SPOILER TRIM RR-KATANA SILVER | Deformed | 550.00 F | *550.00 F |
| 21 | 1 | | *TRIM PANEL BUMPER RR LH-SILVER | Not Necessary | 330.00 F | *- F |
| 22 | 1 | | *TRIM PANEL BUMPER RR RH-SILVER | Cut | 330.00 F | *330.00 F |
| 23 | 1 | | *BUMPER TOW CAP RR | Not Necessary | 55.00 F | *- F |
| 24 | 2 | | *BOLT-SPOILER | Necessary | 6.00 F | *6.00 F |
| 25 | 2 | | *RIVET | Necessary | 4.00 F | *4.00 F |
| 26 | 1 | | *LID RR | Bent | 2,600.00 F | *2,600.00 F |
| 27 | 2 | | *LID HINGE L/R | Not Necessary | 410.00 F | *- F |
| 28 | 1 | | *LID LOCK MICRO SWITCH RR | Not Necessary | 180.00 F | *- F |
| 29 | 1 | | *LID PUSH BUTTON W CAMERA | Not Necessary | 860.00 F | *- F |
| 30 | 1 | | *T/LAMP LH INN | Not Necessary | 520.00 F | *- F |
| 31 | 1 | | *T/LAMP RH INN | Not Necessary | 520.00 F | *- F |
| 32 | 1 | | *T/LAMP LH OTR | Not Necessary | 640.00 F | *- F |
| 33 | 1 | | *T/LAMP RH OTR | Not Necessary | 640.00 F | *- F |
| 34 | 1 | | *LID LOGO ARONA | Necessary | 80.00 F | *80.00 F |
| 35 | 1 | | *LOGO-S LID | Necessary | 100.00 F | *100.00 F |
| 36 | 1 | | *LOGO FR RR | Necessary | 70.00 F | *70.00 F |
| 37 | 1 | | *NUMBER PLATE REAR | Not Necessary | 80.00 F | *- F |
| 38 | 1 | | *WINDSCREEN RR | Necessary | 1,330.00 F | *1,330.00 F |
| 39 | 2 | | *W/SCREEN SEALANT | Necessary | 80.00 F | *80.00 F |
| 40 | 1 | | *SUNDRIES | Necessary | 120.00 FS | *40.00 FS |

F=Franchise part. S=SpcNett.

Total Parts (S\$) 13,345.00 8,650.00

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

| No | Particulars | Lab.Type | Repairer's | Amount |
|---------------------|---|----------|---------------------------------|-----------------|
| Labour Items | | | | |
| 1 | LABOUR TO REMOVE AND REINSTALL REAR PARKING AID. CHECK FUNCTION AND RENEW ACCORDING TO DAMAGE | New | 180.00 | 180.00 |
| 2 | LABOUR TO INSTALL REAR WINDSCREEN | New | 480.00 | 480.00 |
| 3 | LABOUR TO INSTALL SOLAR FILM | New | 400.00 | 0.00 |
| 4 | LABOUR TO REMOVE, REPAIR, REINSTALL RR LID, RR BUMPER, IRON PANEL | New | 2,600.00 | 1,950.00 |
| 5 | LABOUR TO RESPRAY RR LID, RR BUMPER, IRON PANEL | New | 2,000.00 | 1,800.00 |
| 6 | LABOUR TO CARRY OUT DIAGNOSTIC CHECK | New | 180.00 | 180.00 |
| | | | Gross Labour Cost (\$\$) | 5,840.00 |
| | | | | 4,590.00 |

Report was unsubmitted during this print-out.

< END OF ESTIMATES >