### LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com;assignments@lkkauto.com

### VEHICLE DAMAGE INSPECTION REPORT

AIG Asia Pacific Insurance Pte. Ltd.

AIG Building, 78 Shenton Way, #09-16

Our File No: CC3/AIG22003655/ANCE2

Singapore 079120 Date: 22/07/2022

**REFERENCE** 

Insured/Claimant: RICHARD KOH CHOON CHYE Policy No: 2100482584

Date of Loss: 13/04/2022 Nature of Claim: OD Claim No: 6177515095SG

**DESCRIPTION & IDENTIFICATION OF VEHICLE** 

Reg No: SDS3882D

Make & Model: AUDI A3, 1.4 SEDAN TFSI (ATTRACTION) (A) Engine No: CZC556088

Reg. Date: 16/09/2016 (Man. Year: 2016) Chassis No: WAUZZZ8V0G1098689

Colour: Silver Odometer: 84676 km

Engine Capacity: 1395 cc
Market Value/New Car Price: \$\$67,000.00

Sum Insured (S\$): Market Value/New Car Price

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition: Steering (Serviceable): Yes Footbrake (Serviceable): Yes

Handbrake (Serviceable): Yes Engine Modification: No Pre-accident Condition:

**CONDITION OF TYRES** 

Front Tyre Size: 205/55 R16 Rear Tyre Size: 205/55 R16
Front Left Side: Pirelli 6 mm Rear Left Side: Pirelli 6 mm
Front Right Side: Pirelli 6 mm Rear Right Side: Pirelli 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS		Repairer's	Adjuster's	Difference	Diff %
Parts		9,851.00	3,730.96	6,120.04	62.13
Miscellaneous Items		0.00	0.00	0.00	
Labour		5,522.00	2,572.00	2,950.00	53.42
Paintwork Labour		0.00	0.00	0.00	
Towing		0.00	0.00	0.00	
	Calculated Gross Total (S\$)	15,373.00	6,302.96	9,070.04	59.00
	- Excess (S\$)	1,100.00	1,100.00	0.00	0.00
	(S\$)	14,273.00	5,202.96	9,070.04	63.55
	+ GST 7.00/7.00% (S\$)	999.11	364.21	634.90	63.55
	Nett Amount (S\$)	15,272.11	5,567.17	9,704.94	63.55

**INSPECTION** 

Date of Assignment: 20/04/2022

Date Inspected: 19/04/2022 Inspected At: Premium Automobiles Pte Ltd (UBI)

55 Ubi Road 1

Singapore 408699

Estimated Period of Repair: 5.0 days

Adjuster: ADRIAN LING Manager: HUEY YON

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

# **REPAIR DETAILS**

# **Recommended Parts**

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*FRONT BUMPER	Deformed	2,377.00 FS	*1,901.60 FS
2	1		*FRONT BUMPER FIXING PARTS	Not Necessary	195.00 FS	*- FS
3	1		*FRONT BUMPER COVER TRIM LH	Not Necessary	182.00 FS	*- FS
4	1		*FRONT BUMPER CLOSING ELEMENT -LOWER CENTRE	Not Necessary	175.00 FS	*-FS
5	4		*FRONT BUMPER PULL STRAP -LOWER	Not Necessary	231.00 FS	*- FS
6	1		*FRONT BUMPER GUIDE SECTION LH	Not Necessary	43.00 FS	*-FS
7	1		*FRONT BUMPER AIR GUIDE GRILLE -LH	Not Necessary	122.00 FS	*- FS
8	1		*FRONT FENDER -LH	Dented	954.00 FS	*763.20 FS
9	1		*FRONT FENDER ATTACHMENT PARTS	Not Necessary	75.00 FS	*- FS
10	1		*FRONT FENDER BRACKET	Not Necessary	46.00 FS	*-FS
11	1		*FRONT FENDER BRACE	Not Necessary	107.00 FS	*-FS
12	1		*WHEEL HOUSING LINER LH	Not Necessary	183.00 FS	*-FS
13	1		*WHEEL HOUSING LINER ATTACHMENT PARTS	Not Necessary	93.00 FS	*-FS
14	1		*HEADLIGHT -LH	Not Necessary	2,810.00 FS	*-FS
15	1		*HEADLIGHT LIFT CYLINDER LH	Not Necessary	211.00 FS	*- FS
16	1		*LIFT CYLINDER HOSE	Not Necessary	204.00 FS	*-FS
17	1		*WATER RESERVOIR TANK	Not Necessary	225.00 FS	*-FS
18	1		*ALUMINIUM RIM -FRONT LH	Cut	1,303.00 FS	*1,042.40 FS
19	4		*ALUMINIUM RIM RUBBER VALVE	Not Necessary	15.00 FS	*-FS
20	1		*SUNDRIES	Necessary	300.00 FS	*23.76 FS
F=Fra	nchise	part. S=Spc	Nett.			
				Total Parts (S\$)	9,851.00	3,730.96
					,	

Report was unsubmitted during this print-out.

# Recommended Miscellaneous Items

There are no new miscellaneous items selected.

# **Recommended Labour**

No	Particulars	Lab.Type	Repairer's	Amount
Labo	our Items			
1	TO REMOVE CHECK AND TRANSFER FRONT WIRE HARNESS FOR HEADLIGHTS HORNS ,OUTSIDE TEMPERATURE SENSOR AND HEADLIGHT WASHER ASSY	New	360.00	0.00
2	TO REMOVE AND TRANSFER BOTH HEADLIGHTS CONTROL UNIT AND POWER MODULE	New	350.00	0.00
3	TO DISMANTLE AND RENEW FRONT BUMPER ,LHS FRONT FENDER AND LHS HEADLIGHT .RE-ORGANIZE CRASH MANAGEMENT COMPONENTS .REINSTALL ALL PARTS REMOVED	New	2,100.00	1,000.00
4	TO RESPRAY FRONT BUMPER AND LHS FRONT FENDER	New	2,000.00	1,100.00
5	TO RENEW LHS FRONT RIM .TO CARRY OUT PRE/POST WHEEL ALIGNMENT	New	520.00	280.00
6	TO CARRY OUT DIAGNOSTIC CHECK	New	192.00	192.00
	Gross Labour Cost (S\$)		5,522.00	2,572.00
	Report was unsubmitted during this	print-out.		

< END OF ESTIMATES >