

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)

51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park

Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com; cs-a@lkkauto.com; admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC6/AIG22009319/APA3Q2**Date:** 20/04/2023**REFERENCE**

Handling Insurer:	AIG Asia Pacific Insurance Pte. Ltd.	Policy No:	7220016264
Claimant Vehicle No :	SGR1008U	Insured Vehicle No :	SNE8448Y
Date of Loss:	27/08/2022	Nature of Claim:	TP
		Claim No:	9225707144SG

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SGR1008U		
Make & Model:	MERCEDES-BENZ E200 AVG, 2.0 (R18 LED) (A)	Engine No:	27492031577191
Reg. Date:	01/11/2018 (Man. Year: 2018)	Chassis No:	WDD2130422A501964
Colour:	Black	Odometer:	62475 km
Engine Capacity:	1991 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	245/45 R18	Rear Tyre Size:	245/45 R18
Front Left Side:	Goodyear 6 mm	Rear Left Side:	Goodyear 6 mm
Front Right Side:	Goodyear 6 mm	Rear Right Side:	Goodyear 6 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	3,908.20	1,485.00	2,423.20	62.00
Miscellaneous Items	0.00	0.00	0.00	
Labour	2,700.00	550.00	2,150.00	79.63
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Gross Total (S\$)	6,608.20	2,035.00	4,573.20	69.20
+ GST 8.00/8.00% (S\$)	528.66	162.80	365.86	69.21
Nett Amount (S\$)	7,136.86	2,197.80	4,939.06	69.20
+ Loss of Use (3.0 x S\$100.00/day) (S\$)		300.00		
	Nett Liability (S\$)	2,497.80		

INSPECTION

Date of Assignment:	20/09/2022		
Date Inspected:	20/09/2022	Inspected At:	1st Autoworks Pte Ltd (HQ) 23 Kaki Bukit Ave 4, #04-01 Singapore 415933
Estimated Period of Repair:	2.0 days		

Adjuster: ADRIAN LING**Manager:** CHEW HSIAO TONG*NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.*

REPAIR DETAILS

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*RR BUMPER CENTRE	Deformed	1,650.00 FL	*1,650.00 FL
2	1		*RR BUMPER LOWER GARNISH (SILVER)	Not Necessary	43.00 FL	*- FL
3	1		*RR BUMPER REFLECTOR RH	Not Necessary	68.00 FL	*- FL
4	1		*RR BUMPER REFLECTOR LH	Not Necessary	68.00 FL	*- FL
5	1		*RR BUMPER TOW COVER	Not Necessary	78.00 FL	*- FL
6	1		*RR BUMPER SIDE RETAINER RH	Not Necessary	101.00 FL	*- FL
7	1		*RR BUMPER SIDE RETAINER LH	Not Necessary	101.00 FL	*- FL
8	1		*RR BUMPER CENTER RETAINER	Not Necessary	78.00 FL	*- FL
9	1		*RR BUMPER REINFORCEMENT	Not Necessary	876.00 FL	*- FL
10	1		*RR BUMPER REVERSE SENSOR -INNER	Not Necessary	500.00 FL	*- FL
11	1		*RR BUMPER REVERSE SENSOR RUBBER SEAL	Not Necessary	70.00 FL	*- FL
12	1		*RR BUMPER REVERSE SENSOR WIRE HARNESS	Not Necessary	665.00 FL	*- FL
13	1		*REAR NUMBER PLATE & FRAME	Not Necessary	40.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$)	4,338.00	1,650.00
- List Item Discount on L Items 10.00/10.00% (\$)	429.80	165.00
Total Parts (\$)	3,908.20	1,485.00

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO DISMANTLE /RENEW THE ACCIDENT DAMAGED PORTION TO PANEL BEATING ,RESHAPE ,STRAIGHTEN ORIENTATE AND ALIGN REPAIR /REPLACEMENT PARTS	New	1,200.00	250.00
2	CARRY OUT SPRAY PAINTING ON ACCIDENT AFFECTED AREA (REAR BUMPER ,REAR END PANEL)	New	1,340.00	250.00
3	TO DISCONNECT WIRE HARNESS OF ELECTRICAL COMPONENT TO FACILITATE REPAIRS ,RECONNECT AND CHECK ELECTRICAL FUNCTION AFTER REPAIR	New	80.00	0.00
4	REMOVE AND REPLACE REVERSE SENSOR (LABOUR)	New	80.00	50.00
Gross Labour Cost (S\$)			2,700.00	550.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >