

LKK Auto Consultants Pte Ltd (Co.Reg.No:199607198R)51 Ubi Ave 1 #01-25, Paya Ubi Industrial Park
Singapore 408933

Tel: 6256-3561 Fax: 6844-8805 Email: sur@lkkauto.com; assignments@lkkauto.com; cs-a@lkkauto.com; admin-a@lkkauto.com

VEHICLE DAMAGE INSPECTION REPORT**Our File No:** CC4/AIS22009617/KPA3Q2
Date: 16/03/2023**REFERENCE**

Handling Insurer:	Allianz Insurance Singapore Pte. Ltd.	Policy No:	SPMF1000000510
Claimant Vehicle No :	SNG741S	Insured Vehicle No :	SME8054L
Date of Loss:	19/07/2022	Nature of Claim:	TP
		Claim No:	C88AISCL2022-0013

DESCRIPTION & IDENTIFICATION OF VEHICLE

Reg No:	SNG741S	Engine No:	2ZR2P03138
Make & Model:	TOYOTA COROLLA CROSS, 1.8 G HYBRID CVT (A)	Chassis No:	ZVG111008028
Reg. Date:	07/07/2022 (Man. Year: 2021)	Odometer:	18473 km
Colour:	Metallic Grey		
Engine Capacity:	1797 cc		
Market Value/New Car Price:	N/A		
Sum Insured (S\$):	Market Value/New Car Price		

CONDITION OF VEHICLE AT THE TIME OF SURVEY

General Condition:	Steering (Serviceable):	Yes	Footbrake (Serviceable):	Yes
Handbrake (Serviceable):	Yes	Engine Modification:	No	Pre-accident Condition:

CONDITION OF TYRES

Front Tyre Size:	215/60 R17	Rear Tyre Size:	215/60 R17
Front Left Side:	Bridgestone 8 mm	Rear Left Side:	Bridgestone 8 mm
Front Right Side:	Bridgestone 8 mm	Rear Right Side:	Bridgestone 8 mm

The above values represent the remaining tyre treads depth

COST OF CLAIMS	Repairer's	Adjuster's	Difference	Diff %
Parts	8,698.80	2,284.50	6,414.30	73.74
Miscellaneous Items	0.00	0.00	0.00	
Labour	3,660.00	1,180.00	2,480.00	67.76
Paintwork Labour	0.00	0.00	0.00	
Towing	0.00	0.00	0.00	
Calculated Gross Total (S\$)	12,358.80	3,464.50	8,894.30	71.97
Approved Total (Overridden) (S\$)		2,750.00		
(S\$)	12,358.80	2,750.00	9,608.80	77.75
+ GST 7.00/7.00% (S\$)	865.12	192.50	672.62	77.75
Nett Amount (S\$)	13,223.92	2,942.50	10,281.42	77.75
+ Loss of Use (4.0 x S\$80.00/day) (S\$)		320.00		
+ Doc/Search Fee (S\$)		38.45		
Nett Liability (S\$)		3,300.95		

INSPECTION

Date of Assignment:	29/09/2022	
Date Inspected:	29/09/2022 Inspected At:	My Car Consultant Pte Ltd (Jalan Lam Huat) (HQ) 60 Jalan Lam Huat, Carros Centre #05-21 Singapore 737869
Estimated Period of Repair:	4.0 days	

Adjuster: KENNETH KONG**Manager:** CHEW HSIAO TONG

NOTE: This report represents our findings at the time and place of inspection stated herein. Such inspection has been carried out to the best of our knowledge and ability but any other liability under any other circumstances is hereby expressly excluded.

REPAIR DETAILS

Reference	
Part Source: MRM-SG	Version: 1.0 (Last Synchronised: 15 Mar 2023)
Parts: 143	TOYOTA COROLLA CROSS 1.8 G HYBRID CVT (A) (Catalogue:Merimen Singapore 1.0)
Labour: Repairer's	(Price-denominated Standard List)
Print Code: (Unsubmitted, no print-code for SNG741S)	
Validity: These estimates are valid only if they contain the print code (above) on all estimate pages, running page numbers with the END OF ESTIMATES marker on the last estimate page	
Further Info: Items/values not in reference catalogue are prefixed with an asterisk *.	

Recommended Parts

No.	Qty	Part No.	Particulars	Condition	Repairer's	Amount
1	1		*TAILGATE	Bent	1,598.00 FL	*1,280.00 FL
2	1		*TAILGATE INNER LOCK	Repair	354.00 FL	*- FL
3	1		*TAILGATE WEATHERSTRIP	Serviceable	350.00 FL	*- FL
4	1		*TAILGATE LOGO	Necessary	80.00 FL	*80.00 FL
5	1		*TAILGATE EMBLEM CROSS	Necessary	65.00 FL	*65.00 FL
6	1		*TAILGATE EMBLEM YARIS	No such part	68.00 FL	*- FL
7	1		*TAILGATE EMBLEM HYBRID	Necessary	32.00 FL	*32.00 FL
8	1		*TAILGATE WINDSCREEN MOULDING	Not Necessary	90.00 FL	*- FL
9	2		*TAILGATE LAMP	Serviceable	1,042.00 FL	*- FL
10	1		*REAR BUMPER	Buckled / Dented	989.00 FL	*718.00 FL
11	1		*REAR BUMPER LOWER	Mtg Cracked	612.00 FL	*541.00 FL
12	1		*REAR BUMPER BRACKET	O/S Bent / N/S Repair	380.00 FL	*190.00 FL
13	2		*REAR BUMPER SIDE RETAINER	Serviceable	150.00 FL	*- FL
14	2		*REAR BUMPER SIDE SKIRT	Serviceable	428.00 FL	*- FL
15	2		*REAR FENDER INNER COWLING	Serviceable	140.00 FL	*- FL
16	2		*REAR FENDER INNER TRIM	Serviceable	1,062.20 FL	*- FL
17	1		*REAR FENDER WHEEL ARCH RH	Serviceable	341.00 FL	*- FL
18	1		*REAR END PANEL	Repair	610.00 FL	*- FL
19	1		*REAR END PANEL TOP GARNISH	Serviceable	398.00 FL	*- FL
20	1		*REAR SPARE TYRE BOLT	Serviceable	45.00 FL	*- FL
21	1		*REAR FLOOR PANEL TOP BOARD	Serviceable	480.00 FL	*- FL
22	2		*REAR TOOLS BOX	Serviceable	722.20 FL	*- FL
23	10		*REAR BUMPER CLIPS	Necessary	65.00 FS	*65.00 FS
24	18		*TAILGATE INNER TRIM CLIP	Not Necessary	117.00 FS	*- FS
25	1		*TAILGATE WINDSCREEN SEALANT	Necessary	80.00 FS	*40.00 FS
26	1		*TAILGATE WINDSCREEN INNER SHIELD	Not Necessary	60.00 FS	*- FS
27	18		*REAR FENDER INNER TRIM CLIPS	Not Necessary	117.00 FS	*- FS
28	18		*REAR FENDER INNER COWLING CLIP	Not Necessary	117.00 FS	*- FS
29	3		*REAR END PANEL TOP GARNISH CLIPS	Not Necessary	25.50 FS	*- FS
30	1		*REAR END PANEL INSULATION SEAL	Not Necessary	120.00 FS	*- FS
31	1		*REAR FLOOR PANEL INSULATION SEAL	Not Necessary	250.00 FS	*- FS
32	1		*REVERSE SENSOR	Serviceable	220.00 FS	*- FS

F=Franchise part. S=SpcNett. L=ListItemDisc.

Sub Total (\$\$)	11,207.90	3,011.00
- List Item Discount on L Items 25.00/25.00% (\$\$)	2,509.10	726.50
Total Parts (\$\$)	8,698.80	2,284.50

Report was unsubmitted during this print-out.

Recommended Miscellaneous Items

There are no new miscellaneous items selected.

Recommended Labour

No	Particulars	Lab.Type	Repairer's	Amount
Labour Items				
1	TO PANEL BEAT ,REMOVE AND REPLACE PARTS	New	1,400.00	500.00
2	TO SPRAY PAINT AFFECTED AREA	New	1,200.00	400.00
3	TUFF COAT	New	250.00	30.00
4	WIRING AND BULB CHECK	New	80.00	20.00
5	REMOVE AND REFIX CUSHION SEAT /UPHOLSTERY & ROOF LINING TO FACILITATE REPAIR	New	150.00	0.00
6	REMOVE AND REFIX REVERSE SENSOR AND DISTANCE SETTING	New	80.00	50.00
7	TRANFER TAILGATE MECHANISM	New	80.00	60.00
8	CONDUCT WATER LEAKAGE TEST	New	120.00	0.00
9	REMOVE AND REFIX TAILGATE WINDSCREEN	New	120.00	120.00
10	TO CHECK DIAGNOSTICS OF VEHICLE MANAGEMENT /CONTROL UNITS ,RESET MEMORIES TO SPECIFICATION ETC	New	180.00	0.00
			Gross Labour Cost (S\$)	3,660.00
				1,180.00

Report was unsubmitted during this print-out.

< END OF ESTIMATES >