

Date	Day	Job Description	Number of day
9/2/2018	Fri	DATE OF INSPECTION	-
10/2/2018	Sat		-
11/2/2018	Sun		-
12/2/2018	Mon	-	-
13/2/2018	Tue	ORDER / PURCHASING OF PARTS (ROOF FLAME)	-
14/2/2018	Wed	DISMANTLE DAMAGED PORTION / REPAIR DAY 1	1
15/2/2018	Thu	DISMANTLE DAMAGED PORTION / REPAIR DAY 2	2
16/2/2018	Fri	DISMANTLE DAMAGED PORTION / REPAIR DAY 3	3
17/2/2018	Sat		4
18/2/2018	Sun		5
19/2/2018	Mon	WAITING FOR PARTS	6
20/2/2018	Tue		7
21/2/2018	Wed		8
22/2/2018	Thu		9
23/2/2018	Fri		10
24/2/2018	Sat		11
25/2/2018	Sun		12
26/2/2018	Mon	WAITING FOR PARTS	13
27/2/2018	Tue		14
28/2/2018	Wed		15
1/3/2018	Thu		16
2/3/2018	Fri		17
3/3/2018	Sat		18
4/3/2018	Sun		19
5/3/2018	Mon	WAITING FOR PARTS	20
6/3/2018	Tue		21
7/3/2018	Wed		22
8/3/2018	Thu		23
9/3/2018	Fri		24
10/3/2018	Sat		25
11/3/2018	Sun		26
12/3/2018	Mon	WAITING FOR PARTS	27
13/3/2018	Tue		28
14/3/2018	Wed		29
15/3/2018	Thu		30
16/3/2018	Fri		31
17/3/2018	Sat		32
18/3/2018	Sun		33
19/3/2018	Mon	PARTS ARRIVE / REPAIR DAY 4	34
20/3/2018	Tue	REPAIR DAY 5	35
21/3/2018	Wed	REPAIR DAY 6	36
22/3/2018	Thu	REPAIR DAY 7	37
23/3/2018	Fri	REPAIR DAY 8	38
24/3/2018	Sat		39
25/3/2018	Sun		40
26/3/2018	Mon	REPAIR DAY 9	41
27/3/2018	Tue	REPAIR DAY 10	42
28/3/2018	Wed	REPAIR DAY 11	43

Surveyour Recommended 11 Days
 NON WORKING DAYS 12 Days
 DOWN TIME (WAITING FOR PARTS) 20 Days

Total 43 Days